

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

R&B Department - Construction of HLB across Buggavankavagu at 500 Mts. near Sri Venkateswara Degree College in Kadapa town - Payment of prevailing SSR for the work done beyond agreement period - Orders - Issued.

TRANSPORT, ROADS AND BUILDINGS (ROADS.VI) DEPARTMENT

G.O.Rt.No: 128

Dated:21-01-2009

Read the following:-

- Ref: 1.From Sri K.Mohan Reddy, Letter Dt.Nil.
2.Govt., Memo.No:5952/R.VI.1/2008-3, Dt:24-10-2008.
3.From the Engineer-in-Chief (R&B), Roads, Hyd.,
Letter No:102021/DEE4/AEE1/2005, dt.31-10-2008
4. G.O.Ms.No:141, T, R&B (R.I) Dept., Dt:27-07-2006

@@@@

ORDER:

In the reference 1st read above, Sri K.Mohan Reddy requested the Government to issue necessary orders to pay relevant SSRs duly incorporating contractor's profit, overhead charges, Municipal area Allowance on Labour and Dewatering charges for the work "Construction of HLB across BuggavankaVagu at Ch.500 Mts near Sri Venkateswara Degree College in Kadapa Municipal Corporation Kadapa District".

2. The Engineer-in-Chief (R&B), Roads, Hyderabad, has stated that the work was originally sanctioned under Plan Scheme for Rs.347.00 Lakhs vide G.O.Ms.No:99, T,R&B (R.VI) Department, Dt:17-05-2005 and the estimate was technically approved for Rs.215.00 Lakhs on Dt:13-03-2005 and entrusted to Sri K.Mohan Reddy, Contractor at (-) 4.05% less than ECV of Rs.1,24,04,701/- based on SSR 2004-05 on Dt:12-08-2005 on MoRT&H specifications. In G.O.Rt.No:303, Dt:28-02-2008, Government has accorded permission to the Engineer-in-Chief (R&B), Roads to allow prevailing SSR for the value of work done beyond the agreement period. Price escalation cannot be allowed since prevailing SSR recommended. The concurrence is subject to the E.O.T without liquidated damages for the work "Construction of HLB across Buggavankavagu at 500 Mts. near Sri Venkateswara Degree College in Kadapa town".

3. Government after careful examination of the matter hereby accord permission to Engineer-in-Chief (R&B), Roads, Hyderabad :

- i) To pay prevailing SSR for the work done beyond the agreement period with out price escalation already ordered in G.O.Rt.No:303, T,R&B (R.VI) Department Dt:28-02-2008.
- ii) For the work done beyond the agreement period the rates may be adopted with MoRT&H Datas as per G.O.Rt.No:141, T,R&B (R.VI) Department Dt:27-07-2006 i.e, allowing 21% over head charges and 10% Contractor Profit and without price adjustment and tender percentage and adopting tender discount of 4.05%.
- iii) The Cement and Steel rates may also be reviewed quarterly and the same may be adopted in the data for the work done beyond the agreement period.

for the work "Construction of HLB across Buggavankavagu at 500 Mts. near Sri Venkateswara Degree College in Kadapa town" to Sri K.Mohan Reddy.

--:2:--

4. The Engineer-in-Chief (R&B), Roads, Hyderabad shall take action accordingly.

5. This order issues with the concurrence of Finance Department vide their U.O.No:35691/1725/Expr.PWD/08, dated:22-12-2008.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. T. CHATTERJEE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief (R&B), Roads, Hyderabad.
The Accountant General, A.P., Hyderabad.
The District Treasury Officer, Kadapa.
Copy to:
The Finance (Exp.PW) Department.
The PS to M (R&B)
The PS to Prl. Secretary to Government, TR&B Dept.
SF/SC

// FORWARDED::BY ORDER //

SECTION OFFICER